

DocuSign Envelope ID: 55A35320-A4FD-40D6-A3DE-49FF70FECF3D

# AIA Document G701™ – 2017

## Change Order

<b>PROJECT:</b> (Name and address) Aviation Community and Administrative Facility - Centennial Airport  7565 South Peoria Street Englewood, CO 80122	<b>CONTRACT INFORMATION:</b> Contract For: Aviation Community and Administrative Facility - Centennial Airport Date: 6/1/2018	<b>CHANGE ORDER INFORMATION:</b> Change Order Number: 001  Date: 04/15/2020
<b>OWNER:</b> (Name and address) Arapahoe County Public Airport Authority 7800 South Peoria Street, Englewood, CO 80122	<b>ARCHITECT:</b> (Name and address) M&H Architecture, Inc.  1743 Wazee Street Denver, CO 80202	<b>CONTRACTOR:</b> (Name and address) Haselden Construction, LLC  6950 South Potomac Street Centennial, CO 80112

### THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

XCO 1	\$25,157.00	SID-001 Various Supplemental Project Information
XCO 3	\$2,919.00	SID-003 Waterline and Enclosure Gate
XCO 4	\$2,571.00	Wired Lighting Control Option
XCO 5	\$129,224.00	Extended General Conditions Due to Permitting Delay
XCO 6	\$583.00	RFI-001: RFI 039 Elevator Sump Pump Control Panel
XCO 7	\$-1,110.00	RFI-033 Half Inch EMT Conduit
XCO 12	\$-1,523.00	RFI-068 Fire Pit Conduit
XCO 13	\$-405.00	Remove Key Lock Cabinet
XCO 14	\$-3,703.00	XYPEX at Elevator Pit Walls

The original Contract Sum was	\$	7,774,266.00
The net change by previously authorized Change Orders	\$	0.00
The Contract Sum prior to this Change Order was	\$	7,774,266.00
The Contract Sum will be increased by this Change Order in the amount of	\$	153,713.00
The new Contract Sum including this Change Order will be	\$	7,927,979.00

The Contract Time will be increased by ninety six calendar (96) days.  
The new date of Substantial Completion will be October 5, 2020

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

### NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

M&H Architecture, Inc.	Haselden Construction, LLC	Arapahoe County Public Airport Authority
DocuSigned by: <b>ARCHITECT (Firm name)</b> <i>Geoffrey D. Mooney</i>	DocuSigned by: <b>CONTRACTOR (Firm name)</b> <i>Brian Livingston</i>	DocuSigned by: <b>OWNER (Firm name)</b> <i>Robert Oislagers</i>
SIGNATURE	SIGNATURE	SIGNATURE
Geoff Mooney, Project Manager	Brian Livingston, Senior Project Manager	Robert Oislagers, Chief Executive Officer
PRINTED NAME AND TITLE	PRINTED NAME AND TITLE	PRINTED NAME AND TITLE
4/15/2020	4/15/2020	4/28/2020
DATE	DATE	DATE

AIA Document G701™ – 2017. Copyright © 1979, 1997, 2000, 2001 and 2017 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 15:56:13 ET on 04/15/2020 under Order No. 7250374116 which expires on 04/25/2021 and is not for resale.